



EUROPEAN  
SPALLATION  
SOURCE



# European Spallation Source J-PARC visit to ESS 2022

## ESS update – ACF (Active Cells Facility) & cutting trials

**DR CARWYN JONES**


WORK PACKAGE MANAGER-REMOTE HANDLING SYSTEMS  
EUROPEAN SPALLATION SOURCE ERIC

2022-10-11

# Agenda



- 1 ESS & Target Overview
- 2 Remote Handling System (RHS) Overview
- 3 Active Cells Facility (ACF) Progress
- 4 Cutting trials
- 5 Site Progress



# Where is ESS?

Lund, Sweden






ESS



FEBRUARY 2022


# Target Station

Cut section of the D02 building





# Remote Handling Systems



# Cask Assembly

Seven casks and three monolith gamma gates


Hungarian Centre of Energy Research (CER) In-Kind  
group  
**Build** and installation.

- Design: Complete
- FAT: Q2 2023 – Q4 2024
- SAT: Q1 2025



# Active Cells Facility - High level schedule

UKAEA / RACE In-kind delivery to ESS




➤ Majority of the Manufacture is completed

➤ Installations progressing

➤ Entering into commissioning phase

# The Active Cells Facility (ACF)

World's largest windowless hotcell



## Main Features:

- Built to handle waste in 100s Sv/h range
- 30x15x12 m (LxHxW)
- 1.3 m High Density Concrete
- No windows
- Process Cell
- Maintenance Cell
- Waste storage
- Waste shipment



# ACF

## Images from 2019





# ACF

2022





# Waste Transfer System

## Current Status

Contract: Aquila  
Design, build and **install**

➤ SAT: Q1 2022




# Floor Valves

## Current Status



Contract: Ansaldo (Asturfeito)  
Design build & install  
**(Complete)**

➤ SAT: 01 2022





# Intrabay doors (Upper and Lower)

## Current Status

Contract: Ansaldo  
(Asturfeito)  
Design build & install  
**(Complete)**

➤ SAT: Q1 2022





# Component Transfer Hatch

## Current Status

Contract: IDOM (Jacomex)  
Design, **build** and install (Complete).

➤ SAT: Q2 2022





# Storage Pit lids

## Current Status

Contractr: The Abbey Group  
(Amber Precast)

Design, build and **install**

➤FAT: Q2 2022

➤SAT: Q3 2022



# Storage Pit lids

## Current Status

Contractr: The Abbey Group  
(Amber Precast)

Design, build and **install**

➤FAT: Q2 2022

➤SAT: Q3 2022





# Grapple Crane (25T)

## Current Status

Contract: James Fisher  
Nuclear (SCX)

Design, build and  
**install**

➤ FAT: Q2 2022

➤ SAT: Q3 2022






# Robotic Handling System



## Current Status

Contract: James Fisher Nuclear Design, **build** and installation.

- Design: Q2 2022
- FAT(arms/RHS): Q2 2022 / Q1 2023
- SAT: Q2 2023






# Robotic Handling System



## Current Status

Contract: James Fisher  
Nuclear  
Design, **build** and  
**install**.

- Design: Q2 2022
- FAT(arms): Q2 2022
- FAT(RHS): Q1 2023
- SAT: Q2 2023




# Machining Station

## Current Status

Contract: James Fisher Nuclear  
Design, **build** and install

➤FAT: Q1 2023

➤SAT: Q2 2023







# Shaft Cutting Station

## Current Status


Contract: Aquila  
Design, build and install

➤ SAT: Q3 2022



# Saw Test Sample

## Use of representative sample



### Moderator Reflector Plug Mock-Up (Post irradiation)

- Size: 800mmx500mmx50mm
- Material: Super Duplex Stainless Steel, and copper inserts.
- Heat sink (clamped mild steel)
- Support with component adaptors



# Saw Assembly – Main Frame

Designed for Remote Handling



# Saw Assembly – Small LRUs



## Line Replaceable Units





# Cutting

Designed for Remote Handling



- 11 hours of cutting over 2 days
- 50% progress
- 2 wires used
- Delays: initial assembly, and running out of fresh cutting wires
- 2<sup>nd</sup> cutting trial planned in November to complete cut



# Swarf

Sward distribution monitored and documented





# Dust – day 1


No air extraction used



## Day 1 – Airborne Dust Levels

1201 Swedish Time - Cut stopped for lunch

1650 Swedish Time – Dust Monitor moved directly next to saw.



1125 Swedish Time – Cutting begins. Dust Monitor 1m from saw.

1323 Swedish Time – Cut restarts. Dust monitor 2m from saw.

1430 Swedish Time – unexpected raised dust levels noted, masks required for cell entry before it settles.

Total Cutting Time: 4:49

# Dust – day 2


No air extraction used



Day 2 – Dust Levels

1430 Swedish Time - Cut stopped and EVM moved to PC floor, 3m from saw. Cut then restarts.

EVM retrieved.




1115 Swedish Time - EVM placed in Intrabay door after 4 hours continuous cutting

1537 Swedish Time - Cut stopped – end of cutting for the day.

Total Cutting Time: 7:11

# Cutting trials

## Stuck wire recovery





# Site Progress

(Target)






# Project Highlights - Target



**Target wheel** ribs in place and finished welding.



**Target wheel** assembled in ESS  
(image does not show shaft)



**Moderator Reflector Plug** (top)  
**Neutron Beam Port Block** (left)  
**Open NBPI with back fillers installed** (right)  
before shipment to ESS for neutron optics




# Monolith Vessel installation





# Target Monolith




All shielding outside the monolith vessel is in place. Roughly 1700 tons in the form of stacked cast iron blocks.



# MUTS (Testing in...)

## Mock-up and Test Stand



A view of the Target Wheel disk from beneath will become a rare thing



# Thank you for your time

Site View 2022-09





Any Questions?

Carwyn.Jones@ess.eu